

January 20, 2010

Area A - Natatorium:

Begin back corridor wall tile.

Area B Gymnasium:

Begin back corridor wall tile

Area C 2 story Academic wing:

Complete sprinkler system into fume hood ductwork.

Complete heat pumps and associated piping.

Complete concrete locker bases.

Install classroom doors.

Continue spackling drywall.

Install ceramic tile to gang bathrooms.

Conduct above 2nd floor ceiling Fireproofing inspection/punchlist with Fire Marshal.

Area D 2 story Academic wing & Kitchen:

Complete sprinkler system into fume hood ductwork.

Complete heat pumps and associated piping.

Continue mechanical piping insulation.

Continue spackling drywall to 1st and 2nd floor wall areas.

Continue in wall electrical rough in.

Continue fire alarm cabling.

Continue data cabling.

Continue installing roof membrane stop and edge coping.

Continue ATC rough in and cabling installation.

Begin painting.

Begin ceiling grid to 2nd floor classrooms.

Conduct above 2nd floor ceiling Fireproofing inspection/punchlist with Fire Marshal.

Area E 2 Story Main Entrance wing

Continue installing above ceiling mechanical piping and ductwork.

Continue installing plumbing rough in.

Drywall steel stud walls.

Continue electrical rough in.

Begin terrazzo 2nd floor area outside of the Media Center.

Area F Cafeteria and main mechanical space:

Complete terrazzo in cafeteria.

Area G 2 Story Academic Wing:

Continue interior steel stud installation.

Continue installing above ceiling plumbing and mechanical systems.

Site:

Begin underground storm and sanitary in Phase 1C (at old Library location)

Install grass plantings in Area E/F Courtyard.

Existing Library:

Complete gridding concrete products for structural fill and demobilize demolition equipment

Average manpower on site: 65